PBOW AR
Acid Areas
2 & 3

Meadows, Richard L LRH

From: Hardesty, Al [Al.Hardesty@jacobs.com]
Sent: Monday, January 10, 2005 6:12 PM
To: Ron Nabors; Humphreys, Lisa A LRH; Meadows, Richard L LRH; John.Weaver@epa.state.oh.us
Cc: Robert.F.Lallier@grc.nasa.gov; Jansen, Virgil W.; Ingram, Linda LRN
Subject: Groundwater sampling, Plum Brook - Acid Areas 2 & 3, 2BG

Jacobs is planning to commence Round 1 groundwater sampling at Acid Areas 2&3 and at 2BG on January 20. Additional activities to be performed include slug testing of all newly installed monitoring wells at AA3, IDW liquid sampling, IDW soil T&D at AA2 & AA3, and final piezometer measurements prior to sampling. The field duration is estimated at 12 days and will involve working weekends January 22 & 23, and January 29 & 30. Please respond if these dates are not suitable.

Additional coordination between OEPA and USACE-Nashville will be required prior to sampling the bedrock wells at 2BG. Jacobs will coordinate with USACE-Nashville to develop a sampling protocol and sample priority list, which will be forwarded to OEPA for approval. As discussed at the 02 December 2004 team meeting, it was agreed that qualitative samples will be collected with a bailer with no prior purging.

==========
NOTICE - This communication may contain confidential and privileged information that is for the sole use of the intended recipient. Any viewing, copying or distribution of, or reliance on this message by unintended recipients is strictly prohibited. If you have received this message in error, please notify us immediately by replying to the message and deleting it from your computer.

==========

G05OH001823_01.01_1002_a